



LOLER TESTING – BATH LIFTS

Mountway Limited and the person(s) instructed to carry out the inspection on Mountway's products are authorised and fully trained to complete the examination to the LOLER requirements.

Product:		Serial Number:	
Organisation:		Postcode:	

Examination Requirements	Passed	Failed (Please give comments)
Visually inspected the frames, side flaps, suction feet and seat for any damage		
Checked that all riveted and welded joints are secure		
Operated the bath lift (sat on/did not sit on*). Checked that the bath lift raised and lowered smoothly		
Inspected the power lead, charger, and handset for damage		
Identified and recorded that the bath lift has been examined		

*Please delete as appropriate

I hereby confirm that the above product has been inspected to the LOLER requirements.

Authorised signatory (Please print and sign):	
Position:	
Date:	

Name:	
Position:	
Signed on behalf of Mountway Limited:	